



Dublin Airport Update

Presented by Pat Molloy



daa Actions from Previous Meetings

1. Report on LEED Gold Accreditation Standards to be provided

The process for LEED accreditation was outlined in the LEED certification document circulated previously. Section 4 of this document outlines the 12 steps to achieving LEED certification and the accreditation is only awarded at the end of the process. The process involves independent reviews of the various project stage from feasibility, through design and finally after construction with points awarded for each stage and the cumulative points total determine the accreditation. The target for the development is LEED gold but the determination can only be made post completion of the construction stage of the project

2. SOD to circulate DAEWG minutes to group

Hard copies of DAEWG Meeting Minutes were made available at CLG meeting, 10th November 2016 and also available today

3. PM to confirm when noise data will become available

Update from BAP

4. AF to provide contour map with noise monitor locations

5. SOD to follow up on meeting requests

Meeting requests have been addressed and meetings will take place as follows:

- St. Margaret's The Ward Residents Group – 7th December 2016
- Dunbro Lane Residents Group – 9th December 2016

daa Actions from Previous Meetings

6. AF to circulate CLG submission responses to group

Submission responses circulated to Community Liaison Group members via e-mail on 27th October 2016

7. SOD to confirm if Tyrellstown/Hollystown received leaflet

SOD confirmed distribution of leaflet regarding Public Consultation events to the Tyrellstown/Hollystown area

8. daa to issue insulation package details once updated scheme is available

Insulation package details were provided at the CLG 'Special Briefing' session on 10th November 2016. The relevant presentation was e-mailed to all CLG members on 21st November 2016 and is also available for download on the North Runway website

9. SOD to confirm meeting date for DAEWG as Wednesday 7th December 2016

The next meeting of the Dublin Airport Environmental Working Group will take place on Wednesday 7th December at 5.30pm

10. Confirm timing around the construction of roads following appointment of contractor

11. Follow up on query from St. Margaret's Concerned Residents Group re: longitudinal prediction for aircraft height and for aircraft landing, coming in over Kilreesk Lane

Response provided to St. Margaret's Concerned Residents Group, 11th November 2016 . Investigation ongoing

North Runway Update

Second Public Consultation

- Consultation on Flight Paths and Change to Permitted Operations is still open for feedback
- Closing date 2nd December 2016
- Questionnaire and consultation material are available on the North Runway website
- Report will be made available early next year outlining the outcomes of this phase of consultation



Pre-commencement planning conditions

Insulation Schemes (conditions 6 & 7)

- FCC is currently reviewing the details of the schemes

Voluntary Buy-Out Scheme (condition 9)

- FCC is currently reviewing the details of the scheme and engagement is ongoing

Various conditions discharged since previous update:

- Environmental Protection Plan (condition 12)
- Redesign of Roads (condition 15)
- Drainage Design (condition 20)
- Compensation Habitat (condition 24)
- Perimeter Fencing (condition 27)
- Archaeological Appraisal (condition 29 a & b)

Joyce Memorial

- Current memorial is located on Dunbro Lane however this will be in the footprint of the new runway and will need to be relocated
- Discussed type of memorial with family and proposed small discreet memorial of 28” wide *12” deep * 22” high on side of road
- Alternative location under review at present
- Location will be finalised shortly and memorial erected



Construction

- Construction work has not commenced. We will notify the local community when a construction start date has been confirmed
- **Archaeological Survey Works**
 - Recently recommenced on areas of land North and South of Barberstown Lane outside the Airfield Perimeter on the western site of North Runway
 - The works are being executed under licence by an expert team of Archaeologists
 - The first phase of their investigations are scheduled to complete on 2nd December
 - The works comprise of the excavation of a series of trenches and exploring for historic artefacts.

Construction

- **Construction Package 1**

- Construction Package No 1 has been awarded
- Expect to commence shortly pending discharge of planning conditions
- Initial activity will include:
 - Removal of hedgerows
 - Tree felling
 - Topsoil stripping
 - New road construction
 - Services diversions
 - Compound formation
 - Erection of site security fencing

- **Construction Package 2**

- Tenderers shortlist for Construction Package 2 has been agreed
- Issue of tender documents will likely to be in early 2017

Construction Traffic

- Vehicles involved with North Runway will each have signage clearly displayed to signify that they are associated with the project as shown below:



END

